

Waterline Crossing of KVR Management Plan

Section A – Project Overview

- Project: Install Watermain in Former Kettle Valley Railway
- Purpose: Regional District has requested that Naramata Development Corp. (NDC) connect the watermain that it will be installing in its development with the watermain of the neighbouring development. This will provide a loop in the system and improve system operations.
- Access: From Kettle Ridge Phase 2 - Lot 1, Plan 35166, DL 207 (owned by NDC).
- Construction: One to two days, scheduled for September 2010 (exact date to be confirmed).

Section B – Project Description

- Access will be from Kettle Ridge Phase 2. Located to immediate east of the proposed work location.
- The work will involve digging a utility trench, laying PVC piping, back-filling the trench and restoring the KVR pathway to existing condition (dirt pathway). Equipment used will be one back-hoe. Pictures will be take prior to construction start.
- Safety fencing and notice of construction signage will installed 30 meters from work site in either direction and a detour will be provided for any public wishing to use the KVR.
- Watermain length will be surveyed (6 meters wide) and a Statutory Right of Way will be registered in favour of the Regional District Okanagan Similkameen. (Contact Person at RDOS: Stephen Juch (250) 490-4133).
- RDOS will be owner of the waterline upon its completion.